

Id	Arbeiði	Tíð	Byrja	Enda	% færdigt	Tíð																					
						18 39	október 2018	november 2018	december 2018	januar 2019	február 2019	marts 2019	april 2019	maj 2019													
1	Sáttmálatíðarættlan	161 daga	to 27-09-18	to 30-05-19	16%	[Gantt chart showing overall project progress]																					
2	Undirskriðan av sáttmála (26.09.2018)	1 dag	to 27-09-18	to 27-09-18	100%	[Task bar]																					
3	Byggipláss	5 daga	fr 28-09-18	to 04-10-18	100%	[Task bar]																					
4	Nr. 1 Reyða strekkið (uml. 60 m)	23 daga	fr 28-09-18	tí 06-11-18	100%	[Task bar]																					
5	Arbeisloyvir / kunning	2 daga	fr 28-09-18	ma 01-10-18	100%	[Task bar]																					
6	Skeltir, avsperring, asfaltskering	2 daga	on 03-10-18	to 04-10-18	100%	[Task bar]																					
7	Grevstur + botnsand	5 daga	fr 05-10-18	to 11-10-18	100%	[Task bar]																					
8	Sveising, trústroynd, muffur og innmátung	3 daga	fr 12-10-18	tí 23-10-18	100%	[Task bar]																					
9	Tyrving (inkl. SEV / FT / VATN vm)	5 daga	on 24-10-18	tí 30-10-18	100%	[Task bar]																					
10	Toppfylla / asfalt berilag	5 daga	on 31-10-18	tí 06-11-18	100%	[Task bar]																					
11	Nr. 2. Grøna strekkið (uml. 260 m)	26 daga	fr 12-10-18	fr 23-11-18	51%	[Task bar]																					
12	Grevstur + botnsand	20 daga	fr 12-10-18	to 15-11-18	80%	[Task bar]																					
13	Sveising, trústroynd, muffur og innmátung	20 daga	on 24-10-18	tí 20-11-18	50%	[Task bar]																					
14	Tyrving (inkl. SEV / FT / VATN vm)	17 daga	on 31-10-18	to 22-11-18	24%	[Task bar]																					
15	Toppfylla / asfalt berilag	2 daga	to 22-11-18	fr 23-11-18	0%	[Task bar]																					
16	Nr. 3. Bláa strekkið (uml. 200 m)	75 daga	on 07-11-18	tí 05-03-19	0%	[Task bar]																					
17	3.1: Jústsgøta - Oman Pisuvarda (uml. 140 m)	33 daga	on 07-11-18	fr 21-12-18	0%	[Task bar]																					
18	Arbeisloyvir / kunning	1 dag	on 07-11-18	on 07-11-18	0%	[Task bar]																					
19	Skeltir, avsperring, asfaltskering	2 daga	fr 23-11-18	ma 26-11-18	0%	[Task bar]																					
20	Grevstur + botnsand	14 daga	ma 26-11-18	to 13-12-18	0%	[Task bar]																					
21	Sveising, trústroynd, muffur og innmátung	14 daga	on 28-11-18	ma 17-12-18	0%	[Task bar]																					
22	Tyrving (inkl. SEV / FT / VATN vm)	14 daga	fr 30-11-18	on 19-12-18	0%	[Task bar]																					
23	Toppfylla / asfalt berilag	3 daga	on 19-12-18	fr 21-12-18	0%	[Task bar]																					
24	3.2: Oman Pisuvarda - Undir Pisuvarda (uml. 60 m)	55 daga	on 05-12-18	tí 05-03-19	0%	[Task bar]																					
25	Arbeisloyvir / kunning	1 dag	on 05-12-18	on 05-12-18	0%	[Task bar]																					
26	Skeltir, avsperring, asfaltskering	2 daga	ma 07-01-19	tí 08-01-19	0%	[Task bar]																					
27	Grevstur + botnsand	23 daga	tí 08-01-19	to 07-02-19	0%	[Task bar]																					
28	Sveising, trústroynd, muffur og innmátung	24 daga	to 10-01-19	tí 12-02-19	0%	[Task bar]																					
29	Tyrving (inkl. SEV / FT / VATN vm)	27 daga	ma 14-01-19	tí 19-02-19	0%	[Task bar]																					
30	Toppfylla / asfalt berilag	15 daga	on 13-02-19	tí 05-03-19	0%	[Task bar]																					
31	Nr. 4. Appelsingula strekkið (uml. 100 m)	34 daga	fr 08-02-19	on 27-03-19	0%	[Task bar]																					
32	Arbeisloyvir / kunning	1 dag	fr 08-02-19	fr 08-02-19	0%	[Task bar]																					
33	Skeltir, avsperring, asfaltskering	2 daga	on 13-02-19	to 14-02-19	0%	[Task bar]																					
34	Grevstur + botnsand	13 daga	fr 15-02-19	tí 05-03-19	0%	[Task bar]																					
35	Sveising, trústroynd, muffur og innmátung	13 daga	on 20-02-19	fr 08-03-19	0%	[Task bar]																					
36	Tyrving (inkl. SEV / FT / VATN vm)	13 daga	on 27-02-19	fr 15-03-19	0%	[Task bar]																					
37	Toppfylla / asfalt berilag	9 daga	fr 15-03-19	on 27-03-19	0%	[Task bar]																					
38	Nr. 5. Violetta strekkið (uml. 80-90 m)	67 daga	on 27-02-19	to 30-05-19	0%	[Task bar]																					
39	Arbeisloyvir / kunning	1 dag	on 27-02-19	on 27-02-19	0%	[Task bar]																					
40	Skeltir, avsperring, asfaltskering	2 daga	ma 04-03-19	tí 05-03-19	0%	[Task bar]																					
41	Grevstur + botnsand	15 daga	on 06-03-19	tí 26-03-19	0%	[Task bar]																					
42	Sveising, trústroynd, muffur og innmátung	14 daga	ma 11-03-19	to 28-03-19	0%	[Task bar]																					
43	Tyrving (inkl. SEV / FT / VATN vm)	13 daga	ma 18-03-19	on 03-04-19	0%	[Task bar]																					
44	Toppfylla / asfalt berilag	10 daga	to 04-04-19	on 17-04-19	0%	[Task bar]																					
45	Enda arbeiði	36 daga	to 11-04-19	to 30-05-19	0%	[Task bar]																					
46	Seta spikmasteinar	16 daga	to 11-04-19	to 02-05-19	0%	[Task bar]																					
47	Asfalt (Slítlag)	15 daga	fr 26-04-19	to 16-05-19	0%	[Task bar]																					
48	Avriggering, uppruðung vm.	10 daga	fr 17-05-19	to 30-05-19	0%	[Task bar]																					